

Grantee: State of Ohio

Grant: B-09-CN-OH-0034

October 1, 2011 thru December 31, 2011 Performance Report



Grant Number:
B-09-CN-OH-0034

Obligation Date:

Award Date:
02/11/2010

Grantee Name:
State of Ohio

Contract End Date:
02/11/2013

Review by HUD:
Reviewed and Approved

Grant Amount:
\$25,422,148.00

Grant Status:
Active

QPR Contact:
Michael A. Hiler

Estimated PI/RL Funds:
\$0.00

Total Budget:
\$25,422,148.00

Disasters:

Declaration Number

No Disasters Found

Narratives

Executive Summary:

The Ohio Department of Development is requesting \$50 million in NSP2 funds to undertake a comprehensive initiative that addresses vacant and abandoned properties and stimulates revitalization in small cities and rural areas across the state. Working in collaboration with a network of seven strong, experienced local non-profit consortium members and other committed project partners, the state will use NSP2 resources in the diverse local markets in 176 census tracts in 33 counties that make up the target geography. It is anticipated that NSP2 activities could benefit all or some of the target census tracts.

Target Geography:

The target geography includes 176 census tracts within 33 primarily rural/non-urban counties. The tracts have an average max foreclosure score of 18.69 as determined by the HUD Needs Factor website (see Appendix B). Each of the 33 counties has at least 4 census tracts, or 33% of all tracts in the county, that meet the threshold score of 18 on either of HUD's foreclosure related needs indices (the foreclosure needs index or the foreclosure with vacancy risk index).

Need for Neighborhood Stabilization

Because the target geography includes primarily rural areas and small cities and villages, the urban concept of "neighborhood" is not always applicable. However, the target geography clearly exhibits the characteristics of areas in need of housing stabilization. The analysis below includes HUD NSP2 Need Data, data from other secondary sources, and information from the Consortium members, who have in-depth knowledge of conditions in the target geography.

Unemployment:

Between May 2007 and May 2009, the number of people who were unemployed in the 33 target counties increased from 59,100 to 122,500. This 107% growth in unemployment outpaced the state, which had a 92% increase. In May 2009, the unemployment rates for the target counties ranged from 8.1% to 15.8%, and 24 of the counties had rates above the state figure of 10.8% (Source: Ohio Labor Market Information, Labor Force Estimates). Consortium members indicate recent business closures and downsizing (e.g. ABX-DHL Airpark, Severstal Wheeling, Phillips Display Components) have meant the abrupt loss of hundreds, and sometimes thousands, of jobs in these small Ohio communities.

Population loss:

Twelve of the target counties lost population from 2000 to 2008. The target census tracts had an estimated 1.2% drop in total population (from 774,767 to 765,084) from 2000-2008, compared to a 2.5% increase for the state overall. Among the 176 target tracts, 88 decreased in



population, and 52 had a decrease of 5% or more. Another 50 tracts had little or no population change (Source: ESRI Business Analyst estimates).

Foreclosure:

From 2005 to 2008, foreclosure filings increased by 36% in the 33 target counties (Source: PolicyMatters Ohio analysis of court data). From 2004 to 2007, the 176 target census tracts had 109,254 total home mortgages. In 2006 and 2007, 17,291 mortgages were either starting the foreclosure process or seriously delinquent. These census tracts, which had 36% of the target counties' households, had 43% of all foreclosures (Source: HUD NSP2 Dataset).

Vacant and abandoned housing:

The U.S. Postal Service vacant property database included 334,739 total residential addresses in the target tracts in the first quarter of 2009, and 15,475 total vacant addresses (4.6%). Over half (57.4%) of the vacant residential addresses had been continuously vacant for 12 months or longer, an indicator of possible abandonment.

Program Approach:

The Ohio Department of Development will receive \$25,422,148 in NSP2 funds to undertake a comprehensive NSP2 initiative that addresses vacant and abandoned properties and stimulates revitalization in small cities and rural areas across the state. Working in collaboration with a network of strong, experienced local non-profit consortium members and other committed project partners as described under Factor 2, the state will use NSP2 resources in the diverse, local markets in the 176 census tracts in 33 counties that make up the target geography. It is anticipated that NSP2 activities will benefit all target census tracts. ODOD will use NSP2 funds for the following activities and estimated outcomes, create financing mechanisms for the purchase and/or redevelopment of approximately 4 foreclosed homes; 2) purchase and rehabilitate approximately 100 units for sale or rent; 3) demolish approximately 168 blighted structures; and 4) develop approximately 95 housing units through redevelopment of vacant properties. The market analysis and resulting market typology framework described under Factor 1 were used to develop the strategy for use of NSP2 funds across activities described below. NSP2 activities in each region will reflect: 1) the specific market types of the target tracts within that region, 2) availability of appropriate project sites; 3) availability of other funding resources; and 4) opportunities to coordinate NSP2 activities with other activities for maximum stabilization and long-term economic benefits. ODOD will work with the local partners to adjust regional activities to assure that the planned mix of activities and outcomes is accomplished across the seven regions. In order that funds can be spent within NSP2 timeframes, ODOD and the consortium members have identified some projects that can get underway quickly—within four months after HUD grant approval—and show measurable results within the first year.

Coordinated components and expansion of existing activities:

The mix of NSP2 funds will coordinate with and expand the state's long-standing housing and community development, housing finance, and homeownership programs serving the NSP2 target geography, as well as recent programs initiated to address the foreclosure crisis. This will happen in two ways: ODOD and the Ohio Housing Finance Agency (OHFA) will target state funding and programs to areas where NSP2 dollars are used, and the Ohio NSP2 partners will coordinate their existing resources and activities in the target census tracts. The following are State of Ohio coordinated components and existing activities that will help to increase the impact of NSP2 activities:

Community Housing Improvement Program (CHIP): The CDBG- and Home Investment Partnerships-funded competitive CHIP funds housing activities that are based on a Community Housing Improvement Strategy (CHIS) developed by the local government in collaboration with community stakeholders. ODOD gives priority to projects that target or leverage other funds for a specific target area. Grantees who undertake homeownership activities are required to include a homebuyer education component in their program.

CDBG Formula Program: The CDBG Formula Program can be used for infrastructure, demolition, and home repair projects that Community Assessme

Program Approach:

t and Strategy (CAS). All of the 33 NSP2 target counties receive CDBG Formula Program Funds.

CDBG Neighborhood Revitalization Grants: Neighborhood Revitalization Grants can be used by local communities to address public facility improvements such as construction, reconstruction, and rehabilitation of infrastructure in targeted areas of distress.

NSP1 Funds:

The State of Ohio has awarded grants of \$116 million in NSP1 funds to local communities to assist in the stabilization of areas of greatest need because of foreclosure. All activities are currently in progress. NSP1 funds are being used throughout the NSP2 target area, and ODOD and local consortium members will identify opportunities to coordinate the two funding streams to maximize their impact on local communities. Housing Development Assistance Program:

The HDAP uses HOME funds and state Housing Trust Funds to provide gap financing for affordable housing developments to expand, preserve, and/or improve the supply of decent, safe, affordable housing for very low to moderate-income persons and households in Ohio. The following is a description of the activities that will be funded with NSP2 funds:

Financing mechanisms: This activity includes establishing financing mechanisms for purchase and redevelopment of foreclosed upon homes and residential properties, including such mechanisms as soft seconds, loan loss reserves, and share equity loans for low-, moderate, and middle-income homebuyers. Finance mechanisms, including affordability subsidies, will be provided such that a homebuyer's principal, interest, taxes, and insurance do not exceed 30% of the household's gross monthly income. This activity will consist of down payment assistance coupled with rehabilitation where the property is purchased directly by an income eligible household with assistance by the consortium members, then rehabilitated as necessary to meet program standards. The green building standards attached to this application, as incorporated in the Residential Rehabilitation Standards (RRS), will be incorporated into the rehabilitation work.

Purchase and rehabilitate: This activity includes purchase and rehabilitation of homes and residential properties that have been abandoned or foreclosed upon, in order to sell, rent, or redevelop such homes and properties. This activity will provide homeownership opportunities to households with income at or below 120 percent of the area median income, and rental opportunities to households at or below 50 percent area median income. In certain instances, lease purchase options may also be provided to ensure that eligible households are offered every opportunity to become home owners. This activity will include acquisition and rehabilitation of residential property by the consortium members, abiding by all program standards, and then resale of property to an income eligible household. The green building and deconstruction standards attached to this application will be followed for all rehabilitation efforts.



Demolition: This activity includes demolishing blighted structures. Blighted structures will be determined using the definition provided in this application. All demolition will follow the deconstruction standards attached to this application.

Program Approach:

Standards attached to this application.

Redevelopment: This activity includes redevelopment of demolished or vacant properties as housing for low-, moderate-, and middle-income households. This activity will include redevelopment of single-family as well as multi-family residential units. This activity will provide homeownership opportunities to households with income at or below 120 percent of the area median income, and rental opportunities to households at or below 50 percent area median income. All redevelopment will follow the green building and deconstruction standards attached to this application.

Consortium Members:

The 33 counties that include the target census tracts are grouped into seven regions, each built around the service area of a nonprofit consortium member: Region 1, WSOS Community Action Commission—Allen, Hancock, Marion, Putnam, Seneca, Van Wert, Wood; Region 2, Neighborhood Development Services—Columbiana, Harrison, Jefferson, Medina, Portage; Region 3, Ohio Regional Development Corporation—Belmont, Coshocton, Crawford, Guernsey, Morgan, Morrow, Muskingum; Region 4, Mid-Ohio Regional Planning Commission—Fairfield, Licking, Perry, Ross; Region 5, Community Action Partnership of the Greater Dayton Area—Darke; Region 6, Community Action Commission of Fayette County—Adams, Brown, Clinton, Fayette, Highland; Region 7, Gallia-Meigs Community Action Agency Inc.—Pike, Meigs, Scioto, Vinton.

How to Get Additional Information:

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$18,946,747.00
Total Budget	\$2,226,525.00	\$18,946,747.00
Total Obligated	\$8,715,274.00	\$18,488,895.00
Total Funds Drawdown	\$5,648,121.00	\$12,320,405.14
Program Funds Drawdown	\$5,648,121.00	\$12,320,405.14
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$5,648,121.00	\$12,374,785.14
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$0.00	\$0.00
Limit on Admin/Planning	\$2,542,214.80	\$969,485.14
Limit on State Admin	\$0.00	\$969,485.14

Progress Toward Activity Type Targets

Activity Type	Target	Actual
Administration	\$2,542,214.80	\$2,337,200.00



Progress Toward National Objective Targets

National Objective	Target	Actual
NSP Only - LH - 25% Set-Aside	\$6,355,537.00	\$5,989,007.00

Overall Progress Narrative:

The State of Ohio's seven consortium members have many projects under construction. Most of which meet the 25% set aside requirement. There are several properties listed for sale, under purchase contracts, and some have recently sold. Three large multi-family rental projects are progressing. Several demolition projects are also in various stages. Quarterly meetings are ongoing to keep everyone abreast of updates at the federal and state levels, as well as project progress from the members. Technical assistance from OHCP staff has been provided to all members and their partners to assist in the acquisition, rehabilitation and the sale of the homes. Please note that all beneficiary and address data will be provided with the final performance report of this grant as described in our grant program. The number of completed units has been reported in this document.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
02, B - Purchase and Rehabilitate	\$580,492.00	\$4,410,000.00	\$2,189,247.00
03, E - Redevelopment	\$1,936,880.00	\$10,120,000.00	\$4,910,454.00
04, D - Demolition	\$555,989.00	\$2,100,000.00	\$1,110,752.00
06, B - Rental Initiative	\$2,216,243.00	\$6,250,000.00	\$3,140,467.00
07, F - Administration	\$358,517.00	\$2,542,148.00	\$969,485.14



Activities

Grantee Activity Number: N-U-09-6AJ-10201
Activity Title: PURCHASE REHAB/REHAB RECONSTR

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

02

Projected Start Date:

04/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

B - Purchase and Rehabilitate

Projected End Date:

01/31/2013

Completed Activity Actual End Date:

Responsible Organization:

CAC OF FAYETTE COUNTY

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$1,617,316.00
Total Budget	\$0.00	\$1,617,316.00
Total Obligated	\$214,285.00	\$1,617,316.00
Total Funds Drawdown	\$214,285.00	\$1,617,316.00
Program Funds Drawdown	\$214,285.00	\$1,617,316.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$214,285.00	\$1,617,316.00
CAC OF FAYETTE COUNTY	\$214,285.00	\$1,617,316.00
Match Contributed	\$0.00	\$0.00

Activity Description:

PURCHASE REHABILITATION FOR RESIDENTIAL STRUCTURES FOR CAC OF FAYETTE COUNTY.

Location Description:

PURCHASE REHABILITATION FOR RESIDENTIAL STRUCTURES FOR CAC OF FAYETTE COUNTY.

Activity Progress Narrative:

PURCHASE REHABILITATION RECONSTRUCTION FOR CAC OF FAYETTE COUNTY 28 UNITS PROJECTED AND 6 COMPLETED.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/28



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/2
# of Multifamily Units	0	0/1
# of Singlefamily Units	0	2/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	2/0	0/0	2/0	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: N-U-09-6AJ-10408

Activity Title: DEMOLITION/CLEARANCE DEMOLITION

Activity Category:

Clearance and Demolition

Activity Status:

Under Way

Project Number:

04

Project Title:

D - Demolition

Projected Start Date:

04/01/2010

Projected End Date:

01/31/2013

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

CAC OF FAYETTE COUNTY

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$60,990.00
Total Budget	\$49,000.00	\$60,990.00
Total Obligated	\$54,990.00	\$60,990.00
Total Funds Drawdown	\$54,990.00	\$60,990.00
Program Funds Drawdown	\$54,990.00	\$60,990.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$54,990.00	\$60,990.00
CAC OF FAYETTE COUNTY	\$54,990.00	\$60,990.00
Match Contributed	\$0.00	\$0.00

Activity Description:

CLEARANCE AND DEMOLITION FOR CAC OF FAYETTE COUNTY.

Location Description:

CLEARANCE AND DEMOLITION FOR CAC OF FAYETTE COUNTY.

Activity Progress Narrative:

CLEARANCE AND DEMOLITION FOR CAC OF FAYETTE COUNTY 8 UNITS PROJECTED AND 3 COMPLETED.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/8

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/8
# of Multifamily Units	0	0/0



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: N-U-09-6AJ-10709

Activity Title: ADMINISTRATION

Activity Category:

Administration

Project Number:

07

Projected Start Date:

04/01/2010

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

F - Administration

Projected End Date:

01/31/2013

Completed Activity Actual End Date:

Responsible Organization:

CAC OF FAYETTE COUNTY

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$306,000.00
Total Budget	\$0.00	\$306,000.00
Total Obligated	\$0.00	\$146,000.00
Total Funds Drawdown	\$28,000.00	\$67,000.00
Program Funds Drawdown	\$28,000.00	\$67,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$28,000.00	\$67,000.00
CAC OF FAYETTE COUNTY	\$28,000.00	\$67,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

General administration for CAC of Fayette County.

Location Description:

General administration for CAC of Fayette County.

Activity Progress Narrative:

GENERAL ADMINISTRATION FOR CAC OF FAYETTE COUNTY.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	N-U-09-6AM-10303
Activity Title:	REDEVELOPMENT/NEW CONSTR

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

03

Project Title:

E - Redevelopment

Projected Start Date:

04/01/2010

Projected End Date:

01/31/2013

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

W.S.O.S. CAC INC.

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$2,461,680.00
Total Budget	\$0.00	\$2,461,680.00
Total Obligated	\$1,800,000.00	\$2,461,680.00
Total Funds Drawdown	\$1,345,686.00	\$2,007,366.00
Program Funds Drawdown	\$1,345,686.00	\$2,007,366.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,345,686.00	\$2,007,366.00
W.S.O.S. CAC INC.	\$1,345,686.00	\$2,007,366.00
Match Contributed	\$0.00	\$0.00

Activity Description:

REDEVELOPMENT HOUSING NEW CONSTRUCTION FOR WSOS CAC.

Location Description:

REDEVELOPMENT HOUSING NEW CONSTRUCTION FOR WSOS CAC.

Activity Progress Narrative:

REDEVELOPMENT NEW CONSTRUCTION FOR W.S.O.S. CAC, INC. 15 UNITS PROJECTED AND 0 COMPLETED.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/11

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/0
# of Singlefamily Units	0	1/0



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1/0	0/0	1/11	100.00
# Owner Households	0	0	0	1/0	0/0	1/0	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	N-U-09-6AM-10408
Activity Title:	DEMOLITION/CLEARANCE DEMOLITION

Activity Category:
Clearance and Demolition

Activity Status:
Under Way

Project Number:
04

Project Title:
D - Demolition

Projected Start Date:
04/01/2010

Projected End Date:
01/31/2013

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
W.S.O.S. CAC INC.

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$908,400.00
Total Budget	\$0.00	\$908,400.00
Total Obligated	\$561,000.00	\$908,400.00
Total Funds Drawdown	\$208,481.00	\$555,881.00
Program Funds Drawdown	\$208,481.00	\$555,881.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$208,481.00	\$555,881.00
W.S.O.S. CAC INC.	\$208,481.00	\$555,881.00
Match Contributed	\$0.00	\$0.00

Activity Description:
CLEARANCE AND DEMOLITION FOR W.S.O.S.CAC.

Location Description:
CLEARANCE AND DEMOLITION FOR W.S.O.S.CAC.

Activity Progress Narrative:
CLEARANCE AND DEMOLITION FOR W.S.O.S. CAC, INC. 28 UNITS PROJECTED AND 35 COMPLETED.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/36

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/36
# of Multifamily Units	0	0/0



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	N-U-09-6AM-10604
Activity Title:	25% SET ASIDE RENTAL INIT/NEW CONSTR

Activity Category:

Construction of new housing

Project Number:

06

Projected Start Date:

04/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

B - Rental Initiative

Projected End Date:

01/31/2013

Completed Activity Actual End Date:

Responsible Organization:

W.S.O.S. CAC INC.

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$3,223,148.00
Total Budget	\$0.00	\$3,223,148.00
Total Obligated	\$3,223,148.00	\$3,223,148.00
Total Funds Drawdown	\$566,243.00	\$566,243.00
Program Funds Drawdown	\$566,243.00	\$566,243.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$566,243.00	\$566,243.00
W.S.O.S. CAC INC.	\$566,243.00	\$566,243.00
Match Contributed	\$0.00	\$0.00

Activity Description:

25% SET ASIDE RENTAL INIT NEW HOUSING CONSTRUCTION FOR WSOS CAC.

Location Description:

25% SET ASIDE RENTAL INIT NEW HOUSING CONSTRUCTION FOR WSOS CAC.

Activity Progress Narrative:

25% SET ASIDE RENTAL INITIATIVE HOUSING NEW CONSTRUCTION 1 UNIT PROJECTED AND 0 COMPLETED.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/2	0



# Renter Households	0	0	0	0/0	0/0	0/1	0
---------------------	---	---	---	-----	-----	-----	---

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: N-U-09-6AM-10709

Activity Title: ADMINISTRATION

Activity Category:

Administration

Project Number:

07

Projected Start Date:

04/01/2010

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

F - Administration

Projected End Date:

01/31/2013

Completed Activity Actual End Date:

Responsible Organization:

W.S.O.S. CAC INC.

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2011

To Date

N/A

\$614,352.00

Total Budget

\$0.00

\$614,352.00

Total Obligated

\$0.00

\$316,500.00

Total Funds Drawdown

\$136,645.00

\$213,825.00

Program Funds Drawdown

\$136,645.00

\$213,825.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$136,645.00

\$213,825.00

W.S.O.S. CAC INC.

\$136,645.00

\$213,825.00

Match Contributed

\$0.00

\$0.00

Activity Description:

General administration for W.S.O.S. CAC Inc.

Location Description:

General administration for W.S.O.S. CAC Inc.

Activity Progress Narrative:

GENERAL ADMINISTRATION FOR W.S.O.S.CAC, INC.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: N-U-09-6AX-10201
Activity Title: PURCHASE REHAB/REHAB RECONSTR

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 02

Project Title:
 B - Purchase and Rehabilitate

Projected Start Date:
 04/01/2010

Projected End Date:
 01/31/2013

Benefit Type:
 Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
 NSP Only - LMMI

Responsible Organization:
 CAP OF GRTR DAYTON AREA

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$25,000.00
Total Budget	\$25,000.00	\$25,000.00
Total Obligated	\$25,000.00	\$25,000.00
Total Funds Drawdown	\$25,000.00	\$25,000.00
Program Funds Drawdown	\$25,000.00	\$25,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$25,000.00	\$25,000.00
CAP OF GRTR DAYTON AREA	\$25,000.00	\$25,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:
 PURCHASE REHAB FOR CAP GREATER DAYTON

Location Description:
 PURCHASE REHAB FOR CAP GREATER DAYTON.

Activity Progress Narrative:
 PURCHASE REHABILITATION RECONSTRUCTION FOR CAP OF GREATER DAYTON AREA.

Accomplishments Performance Measures
 No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/1	0/0	0/1	0



# Owner Households	0	0	0	0/1	0/0	0/1	0
# Renter Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: N-U-09-6AX-10301
Activity Title: REDEVELOPMENT/REHAB RECONSTR

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 03

Project Title:
 E - Redevelopment

Projected Start Date:
 04/01/2010

Projected End Date:
 01/31/2013

Benefit Type:
 Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
 NSP Only - LMMI

Responsible Organization:
 CAP OF GRTR DAYTON AREA

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$95,187.00
Total Budget	\$0.00	\$95,187.00
Total Obligated	\$0.00	\$95,187.00
Total Funds Drawdown	\$0.00	\$95,187.00
Program Funds Drawdown	\$0.00	\$95,187.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$95,187.00
CAP OF GRTR DAYTON AREA	\$0.00	\$95,187.00
Match Contributed	\$0.00	\$0.00

Activity Description:
 REDEVELOPMENT RECONSTRUCTION FOR CAP DAYTON

Location Description:
 REDEVELOPMENT RECONSTRUCTION FOR CAP DAYTON

Activity Progress Narrative:
 REDEVELOPMENT RECONSTRUCTION FORCAP OF GREATER DAYTON 2 UNITS PROJECTED AND 0 COMPLETED.

Accomplishments Performance Measures
 No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/2	0

# Owner Households	0	0	0	0/0	0/0	0/0	0
# Renter Households	0	0	0	0/0	0/0	0/2	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: N-U-09-6AX-10408

Activity Title: DEMOLITION/CLEARANCE DEMOLITION

Activity Category:

Clearance and Demolition

Project Number:

04

Projected Start Date:

04/01/2010

Benefit Type:

()

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

D - Demolition

Projected End Date:

01/31/2013

Completed Activity Actual End Date:

Responsible Organization:

CAP OF GRTR DAYTON AREA

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$26,600.00
Total Budget	\$2,525.00	\$26,600.00
Total Obligated	\$2,525.00	\$26,600.00
Total Funds Drawdown	\$2,525.00	\$26,600.00
Program Funds Drawdown	\$2,525.00	\$26,600.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,525.00	\$26,600.00
CAP OF GRTR DAYTON AREA	\$2,525.00	\$26,600.00
Match Contributed	\$0.00	\$0.00

Activity Description:

CAP OF GREATER DAYTON CLEARANCE AND DEMOLITION.

Location Description:

CAP OF GREATER DAYTON CLEARANCE AND DEMOLITION.

Activity Progress Narrative:

CLEARANCE AND DEMOLITION FOR CAP OF GREATER DAYTON AREA 5 UNITS PROJECTED AND 4 COMPLETED.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: N-U-09-6AX-10709

Activity Title: ADMINISTRATION

Activity Category:

Administration

Project Number:

07

Projected Start Date:

04/01/2010

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

F - Administration

Projected End Date:

01/31/2013

Completed Activity Actual End Date:

Responsible Organization:

CAP OF GRTR DAYTON AREA

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$34,700.00
Total Budget	\$0.00	\$34,700.00
Total Obligated	\$0.00	\$34,700.00
Total Funds Drawdown	\$6,000.00	\$26,000.00
Program Funds Drawdown	\$6,000.00	\$26,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$6,000.00	\$161,000.00
CAP OF GRTR DAYTON AREA	\$6,000.00	\$161,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

General administration for CAP of Greater Dayton Area.

Location Description:

General administration for CAP of Greater Dayton Area.

Activity Progress Narrative:

GENERAL ADMINISTRATION FOR CAP OF GREATER DAYTON AREA.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: N-U-09-6BJ-10301

Activity Title: REDEVELOPMENT/REHAB RECONSTR

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

03

Project Title:

E - Redevelopment

Projected Start Date:

04/01/2010

Projected End Date:

01/31/2013

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

GALLIA-MEIGS CAA, INC

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$356,000.00
Total Budget	\$0.00	\$356,000.00
Total Obligated	\$356,000.00	\$356,000.00
Total Funds Drawdown	\$80,535.00	\$80,535.00
Program Funds Drawdown	\$80,535.00	\$80,535.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$80,535.00	\$80,535.00
GALLIA-MEIGS CAA, INC	\$80,535.00	\$80,535.00
Match Contributed	\$0.00	\$0.00

Activity Description:

REDEVELOPMENT REHAB RECONSTRUCTION FOR GALLIA MEIGS CAA.

Location Description:

REDEVELOPMENT REHAB RECONSTRUCTION FOR GALLIA MEIGS CAA.

Activity Progress Narrative:

REDEVELOPMENT RECONSTRUCTION FOR GALLIA-MEIGS CAA, INC. 2 UNITS PROJECTED AND 0 COMPLETED.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/2	0



Grantee Activity Number: N-U-09-6BJ-10303
Activity Title: REDEVELOPMENT/NEW CONSTR

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 03

Project Title:
 E - Redevelopment

Projected Start Date:
 04/01/2010

Projected End Date:
 01/31/2013

Benefit Type:
 Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
 NSP Only - LMMI

Responsible Organization:
 GALLIA-MEIGS CAA, INC

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$10,000.00
Total Budget	\$0.00	\$10,000.00
Total Obligated	\$0.00	\$10,000.00
Total Funds Drawdown	\$0.00	\$10,000.00
Program Funds Drawdown	\$0.00	\$10,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$10,000.00
GALLIA-MEIGS CAA, INC	\$0.00	\$10,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:
 REDEVELOPMENT NEW CONSTRUCTION FOR GALLIA-MEIGS CAA.

Location Description:
 REDEVELOPMENT NEW CONSTRUCTION FOR GALLIA-MEIGS CAA.

Activity Progress Narrative:
 REDEVELOPMENT NEW CONSTRUCTION FOR GALLIA-MEIGS CAA, INC. 2 UNITS PROJECTD AND 1 COMPLETED.

Accomplishments Performance Measures
 No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1/0	0/0	1/2	100.00

# Owner Households	0	0	0	1/0	0/0	1/1	100.00
# Renter Households	0	0	0	0/0	0/0	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: N-U-09-6BJ-10408

Activity Title: DEMOLITION/CLEARANCE DEMOLITION

Activity Category:

Clearance and Demolition

Project Number:

04

Projected Start Date:

04/01/2010

Benefit Type:

()

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

D - Demolition

Projected End Date:

01/31/2013

Completed Activity Actual End Date:

Responsible Organization:

GALLIA-MEIGS CAA, INC

Overall

Total Projected Budget from All Sources

Total Budget

Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown

Program Income Received

Total Funds Expended

 GALLIA-MEIGS CAA, INC

Match Contributed

Oct 1 thru Dec 31, 2011

N/A

\$0.00

\$136,326.00

\$109,818.00

\$109,818.00

\$0.00

\$0.00

\$109,818.00

\$109,818.00

\$0.00

To Date

\$136,326.00

\$136,326.00

\$136,326.00

\$109,818.00

\$109,818.00

\$0.00

\$0.00

\$109,818.00

\$109,818.00

\$0.00

Activity Description:

CLEARANCE AND DEMOLITION FOR GALLIA-MEIGS CAA.

Location Description:

CLEARANCE AND DEMOLITION FOR GALLIA-MEIGS CAA.

Activity Progress Narrative:

CLEARANCE AND DEMOLITION FOR GALLIA-MEIGS CAA, INC. 11 UNITS PROJECTED AND 5 COMPLETED.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: N-U-09-6BJ-10709

Activity Title: ADMINISTRATION

Activity Category:

Administration

Project Number:

07

Projected Start Date:

04/01/2010

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

F - Administration

Projected End Date:

01/31/2013

Completed Activity Actual End Date:

Responsible Organization:

GALLIA-MEIGS CAA, INC

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2011

N/A

To Date

\$73,000.00

Total Budget

\$0.00

\$73,000.00

Total Obligated

\$0.00

\$73,000.00

Total Funds Drawdown

\$27,674.00

\$47,385.00

Program Funds Drawdown

\$27,674.00

\$47,385.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$27,674.00

\$47,385.00

GALLIA-MEIGS CAA, INC

\$27,674.00

\$47,385.00

Match Contributed

\$0.00

\$0.00

Activity Description:

General administration for Gallia-Meigs CAA, Inc.

Location Description:

General administration for Gallia-Meigs CAA, Inc.

Activity Progress Narrative:

GENERAL ADMINISTRATION FOR GALLIA-MEIGS CAA, INC.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: N-U-09-7EZ-10301

Activity Title: REDEVELOPMENT/ REHAB RECONSTR

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

03

Project Title:

E - Redevelopment

Projected Start Date:

04/01/2010

Projected End Date:

01/31/2013

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

NEIGHBORHOOD DEV SRVS

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$1,528,300.00
Total Budget	\$450,000.00	\$1,528,300.00
Total Obligated	\$450,000.00	\$1,528,300.00
Total Funds Drawdown	\$450,000.00	\$1,528,300.00
Program Funds Drawdown	\$450,000.00	\$1,528,300.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$450,000.00	\$1,528,300.00
NEIGHBORHOOD DEV SRVS	\$450,000.00	\$1,528,300.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Redevelopment and housing rehabilitation and reconstruction for Neighborhood Development Services.

Location Description:

Redevelopment and housing rehabilitation and reconstruction for Neighborhood Development Services.

Activity Progress Narrative:

REDEVELOPMENT RECONSTRUCTION FOR NEIGHBORHOOD DEVELOPMENT SERVICES 20 UNITS PROJECTED AND 4 COMPLETED.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	2/20
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/1
# of Multifamily Units	0	0/0



of Singlefamily Units

0

2/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	2/0	0/0	2/1	100.00
# Owner Households	0	0	0	2/0	0/0	2/0	100.00
# Renter Households	0	0	0	0/0	0/0	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: N-U-09-7EZ-10602

Activity Title: 25% SET ASIDE RENTAL INIT/REHAB/RECON

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

06

Project Title:

B - Rental Initiative

Projected Start Date:

04/01/2010

Projected End Date:

01/31/2013

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

NSP Only - LH - 25% Set-Aside

Responsible Organization:

NEIGHBORHOOD DEV SRVS

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$2,393,600.00
Total Budget	\$1,700,000.00	\$2,393,600.00
Total Obligated	\$1,700,000.00	\$2,393,600.00
Total Funds Drawdown	\$1,650,000.00	\$2,343,600.00
Program Funds Drawdown	\$1,650,000.00	\$2,343,600.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,650,000.00	\$2,343,600.00
NEIGHBORHOOD DEV SRVS	\$1,650,000.00	\$2,343,600.00
Match Contributed	\$0.00	\$0.00

Activity Description:

25% SET ASIDE RENTAL INITIATIVE FOR NEIGHBORHOOD DEVELOPMENT SERVICES.

Location Description:

25% SET ASIDE RENTAL INITIATIVE FOR NEIGHBORHOOD DEVELOPMENT SERVICES.

Activity Progress Narrative:

25% SET ASIDE RENTAL INITIATIVE HOUSING REHABILITATION AND RECONSTRUCTION 26 UNITS PROJECTED AND 0 COMPLETED.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/26
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/0



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1/0	0/0	1/1	100.00
# Renter Households	0	0	0	1/0	0/0	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: N-U-09-7EZ-10709

Activity Title: ADMINISTRATION

Activity Category:

Administration

Project Number:

07

Projected Start Date:

04/01/2010

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

F - Administration

Projected End Date:

01/31/2013

Completed Activity Actual End Date:

Responsible Organization:

NEIGHBORHOOD DEV SRVS

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2011

N/A

To Date

\$497,600.00

Total Budget

\$0.00

\$497,600.00

Total Obligated

\$0.00

\$497,600.00

Total Funds Drawdown

\$150,000.00

\$355,000.00

Program Funds Drawdown

\$150,000.00

\$355,000.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$150,000.00

\$355,000.00

NEIGHBORHOOD DEV SRVS

\$150,000.00

\$355,000.00

Match Contributed

\$0.00

\$0.00

Activity Description:

General administration for Neighborhood Dev Services.

Location Description:

General administration for Neighborhood Dev Services.

Activity Progress Narrative:

GENERAL ADMINISTRATION FOR NEIGHBORHOOD DEVELOPMENT SERVICES.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: N-U-09-7LW-10201
Activity Title: PURCHASE REHAB/REHAB RECONSTR

Activity Category:
 Rehabilitation/reconstruction of residential structures
Project Number:
 02
Projected Start Date:
 04/01/2010
Benefit Type:
 Direct (HouseHold)
National Objective:
 NSP Only - LMMI

Activity Status:
 Under Way
Project Title:
 B - Purchase and Rehabilitate
Projected End Date:
 01/31/2013
Completed Activity Actual End Date:

Responsible Organization:
 MORPC

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$582,000.00
Total Budget	\$0.00	\$582,000.00
Total Obligated	(\$45,000.00)	\$582,000.00
Total Funds Drawdown	\$221,207.00	\$228,447.00
Program Funds Drawdown	\$221,207.00	\$228,447.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$221,207.00	\$228,447.00
MORPC	\$221,207.00	\$228,447.00
Match Contributed	\$0.00	\$0.00

Activity Description:
 PURCHASE REHAB AND RECONSTRUCTION FOR MORPC.

Location Description:
 PURCHASE REHAB AND RECONSTRUCTION FOR MORPC.

Activity Progress Narrative:
 PURCHASE REHABILITATION AND RECONSTRUCTION FOR MORPC 2 UNITS PROJECTED AND 0 UNITS COMPLETED.

Accomplishments Performance Measures
 No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/1	0



# Owner Households	0	0	0	0/0	0/0	0/0	0
# Renter Households	0	0	0	0/0	0/0	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: N-U-09-7LW-10301
Activity Title: REDEVELOPMENT/REHAB RECONSTR

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 03

Project Title:
 E - Redevelopment

Projected Start Date:
 04/01/2010

Projected End Date:
 01/31/2013

Benefit Type:
 Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
 NSP Only - LMMI

Responsible Organization:
 MORPC

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$237,000.00
Total Budget	\$0.00	\$237,000.00
Total Obligated	\$237,000.00	\$237,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MORPC	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:
 REDEVELOPMENT REHAB RECONSTRUCTION FOR MORPC.

Location Description:
 REDEVELOPMENT REHAB RECONSTRUCTION FOR MORPC.

Activity Progress Narrative:
 REDEVELOPMENT RECONSTRUCTION FOR MORPC 2 UNITS PROJECTED AND 0 COMPLETED.

Accomplishments Performance Measures
 No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/1	0

# Owner Households	0	0	0	0/0	0/0	0/0	0
# Renter Households	0	0	0	0/0	0/0	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	N-U-09-7LW-10303
Activity Title:	REDEVELOPMENT/NEW CONSTR

Activity Category:
Construction of new housing

Activity Status:
Under Way

Project Number:
03

Project Title:
E - Redevelopment

Projected Start Date:
04/01/2010

Projected End Date:
01/31/2013

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
MORPC

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$96,000.00
Total Budget	\$0.00	\$96,000.00
Total Obligated	\$0.00	\$96,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MORPC	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:
REDEVELOPMENT NEW CONSTRUCTION FOR MORPC.

Location Description:
REDEVELOPMENT NEW CONSTRUCTION FOR MORPC.

Activity Progress Narrative:
REDEVELOPMENT NEW CONSTRUCTION FOR MORPC 1 UNIT PROJECTED AND 0 COMPLETED.

Accomplishments Performance Measures
No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/1	0



# Owner Households	0	0	0	0/0	0/0	0/0	0
# Renter Households	0	0	0	0/0	0/0	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	N-U-09-7LW-10408
Activity Title:	DEMOLITION/CLEARANCE DEMOLITION

Activity Category:
Clearance and Demolition

Activity Status:
Under Way

Project Number:
04

Project Title:
D - Demolition

Projected Start Date:
04/01/2010

Projected End Date:
01/31/2013

Benefit Type:
()

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
MORPC

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$192,000.00
Total Budget	\$0.00	\$192,000.00
Total Obligated	\$0.00	\$192,000.00
Total Funds Drawdown	\$89,080.00	\$91,463.00
Program Funds Drawdown	\$89,080.00	\$91,463.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$89,080.00	\$91,463.00
MORPC	\$89,080.00	\$91,463.00
Match Contributed	\$0.00	\$0.00

Activity Description:
CLEARANCE AND DEMOLITION FOR MORPC.

Location Description:
CLEARANCE AND DEMOLITION FOR MORPC.

Activity Progress Narrative:
CLEARANCE AND DEMOLITION FOR MORPC 16 UNITS PROJECTED AND 11 COMPLETED.

Accomplishments Performance Measures
No Accomplishments Performance Measures found.

Beneficiaries Performance Measures
No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: N-U-09-7LW-10709

Activity Title: ADMINISTRATION

Activity Category:

Administration

Project Number:

07

Projected Start Date:

04/01/2010

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

F - Administration

Projected End Date:

01/31/2013

Completed Activity Actual End Date:

Responsible Organization:

MORPC

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$97,300.00
Total Budget	\$0.00	\$97,300.00
Total Obligated	\$0.00	\$97,300.00
Total Funds Drawdown	\$10,198.00	\$56,639.00
Program Funds Drawdown	\$10,198.00	\$56,639.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$10,198.00	\$56,639.00
MORPC	\$10,198.00	\$56,639.00
Match Contributed	\$0.00	\$0.00

Activity Description:

General administration for MORPC.

Location Description:

General administration for MORPC.

Activity Progress Narrative:

GENERAL ADMINISTRATION FOR MORPC.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: N-U-09-7MZ-10201
Activity Title: PURCHASE REHAB/REHAB RECONSTR

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 02

Project Title:
 B - Purchase and Rehabilitate

Projected Start Date:
 04/01/2010

Projected End Date:
 01/31/2013

Benefit Type:
 Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
 NSP Only - LMMI

Responsible Organization:
 OHIO REGIONAL DEV CORP

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$489,866.00
Total Budget	\$0.00	\$489,866.00
Total Obligated	\$0.00	\$385,000.00
Total Funds Drawdown	\$120,000.00	\$318,484.00
Program Funds Drawdown	\$120,000.00	\$318,484.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$120,000.00	\$318,484.00
OHIO REGIONAL DEV CORP	\$120,000.00	\$318,484.00
Match Contributed	\$0.00	\$0.00

Activity Description:

PURCHASE REHABILITATION FOR HOUSING FOR OHIO REGIONAL DEV. CORP.

Location Description:

PURCHASE REHABILITATION FOR HOUSING FOR OHIO REGIONAL DEV. CORP.

Activity Progress Narrative:

PURCHASE REHABILITATION RECONSTRUCTION FOR OHIO REGIONAL DEVELOPMENT CORP 6 UNITS PROJECTED AND 1 COMPLETED.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	2/4

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	2/2
# of Multifamily Units	0	0/1

of Singlefamily Units

0

2/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	2/0	0/0	2/0	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: N-U-09-7MZ-10301

Activity Title: REDEVELOPMENT/REHAB RECONSTR

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

03

Project Title:

E - Redevelopment

Projected Start Date:

04/01/2010

Projected End Date:

01/31/2013

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

OHIO REGIONAL DEV CORP

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$317,875.00
Total Budget	\$0.00	\$317,875.00
Total Obligated	\$0.00	\$320,000.00
Total Funds Drawdown	\$35,659.00	\$317,875.00
Program Funds Drawdown	\$35,659.00	\$317,875.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$35,659.00	\$317,875.00
OHIO REGIONAL DEV CORP	\$35,659.00	\$317,875.00
Match Contributed	\$0.00	\$0.00

Activity Description:

REDEVELOPMENT REHAB AND RECONSTRUCTION FOR OHIO REGIONAL DEV. CORP.

Location Description:

REDEVELOPMENT REHAB AND RECONSTRUCTION FOR OHIO REGIONAL DEV. CORP.

Activity Progress Narrative:

REDEVELOPMENT RECONSTRUCTION FOR OHIO REGIONAL DEVELOPMENT CORP 1 UNIT PROJECTED AND 0 COMPLETED.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	2/3
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/2
# of Multifamily Units	0	0/1



of Singlefamily Units

0

2/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	2/0	0/0	2/0	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: N-U-09-7MZ-10303

Activity Title: REDEVELOPMENT/NEW CONSTR

Activity Category:

Construction of new housing

Project Number:

03

Projected Start Date:

04/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

E - Redevelopment

Projected End Date:

01/31/2013

Completed Activity Actual End Date:

Responsible Organization:

OHIO REGIONAL DEV CORP

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$1,214,000.00
Total Budget	\$0.00	\$1,214,000.00
Total Obligated	\$0.00	\$1,214,000.00
Total Funds Drawdown	\$25,000.00	\$871,191.00
Program Funds Drawdown	\$25,000.00	\$871,191.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$25,000.00	\$871,191.00
OHIO REGIONAL DEV CORP	\$25,000.00	\$871,191.00
Match Contributed	\$0.00	\$0.00

Activity Description:

REDEVELOPMENT NEW CONSTRUCTION FOR OHIO REGIONAL DEVELOPMENT CORPORATION

Location Description:

REDEVELOPMENT NEW CONSTRUCTION FOR OHIO REGIONAL DEVELOPMENT CORPORATION.

Activity Progress Narrative:

REDEVELOPMENT NEW CONSTRUCTION FOR OHIO REGIONAL DEVELOPMENT CORP 13 UNITS PROJECTED AND 0 COMPLETED.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
#Units & other green	0	1/13
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/13
# of Multifamily Units	0	0/1



of Singlefamily Units

0

2/12

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	2/0	0/0	2/13	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: N-U-09-7MZ-10408

Activity Title: DEMOLITION/CLEARANCE DEMOLITION

Activity Category:

Clearance and Demolition

Project Number:

04

Projected Start Date:

04/01/2010

Benefit Type:

Area ()

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

D - Demolition

Projected End Date:

01/31/2013

Completed Activity Actual End Date:

Responsible Organization:

OHIO REGIONAL DEV CORP

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$266,000.00
Total Budget	\$0.00	\$266,000.00
Total Obligated	\$0.00	\$266,000.00
Total Funds Drawdown	\$91,095.00	\$266,000.00
Program Funds Drawdown	\$91,095.00	\$266,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$91,095.00	\$266,000.00
OHIO REGIONAL DEV CORP	\$91,095.00	\$266,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

CLEARANCE AND DEMOLITION FOR OHIO REGIONAL DEV. CORP. AS LEAD ENTITY.

Location Description:

CLEARANCE AND DEMOLITION FOR OHIO REGIONAL DEV. CORP. AS LEAD ENTITY.

Activity Progress Narrative:

CLEARANCE AND DEMOLITION FOR OHIO REGIONAL DEVELOPMENT CORP 30 UNITS PROJECTED AND 30 COMPLETED.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/30
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/30
# of Multifamily Units	0	0/0



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: N-U-09-7MZ-10602
Activity Title: 25% SET ASIDE RENTAL INIT/REHAB/RECONSTR

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 06

Project Title:
 B - Rental Initiative

Projected Start Date:
 04/01/2010

Projected End Date:
 01/31/2013

Benefit Type:
 Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
 NSP Only - LH - 25% Set-Aside

Responsible Organization:
 OHIO REGIONAL DEV CORP

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$258,445.00
Total Budget	\$0.00	\$258,445.00
Total Obligated	\$0.00	\$280,000.00
Total Funds Drawdown	\$0.00	\$116,810.00
Program Funds Drawdown	\$0.00	\$116,810.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$47,400.00
OHIO REGIONAL DEV CORP	\$0.00	\$47,400.00
Match Contributed	\$0.00	\$0.00

Activity Description:

25% SET ASIDE FOR HOUSING REHAB AND RECONSTRUCTION FOR OHIO REGIONAL DEVELOPMENT CORP.

Location Description:

25% SET ASIDE FOR HOUSING REHAB AND RECONSTRUCTION FOR OHIO REGIONAL DEVELOPMENT CORP.

Activity Progress Narrative:

25% SET ASIDE RENTAL INITIATIVE HOUSING REHABILITATION AND RECONSTRUCTION FOR OHIO REGIONAL DEVELOPMENT CORP 4 UNITS PROJECTED AND 0 COMPLETED.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	2/4
	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	2/4
# of Multifamily Units	0	1/1



of Singlefamily Units

0

1/3

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	2/4	0/0	2/4	100.00
# Owner Households	0	0	0	1/1	0/0	1/1	100.00
# Renter Households	0	0	0	1/3	0/0	1/3	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: N-U-09-7MZ-10604

Activity Title: 25% SET ASIDE RENTAL INIT/NEW CONSTR

Activity Category:

Construction of new housing

Project Number:

06

Projected Start Date:

04/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

B - Rental Initiative

Projected End Date:

01/31/2013

Completed Activity Actual End Date:

Responsible Organization:

OHIO REGIONAL DEV CORP

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$113,814.00
Total Budget	\$0.00	\$113,814.00
Total Obligated	\$0.00	\$195,000.00
Total Funds Drawdown	\$0.00	\$113,814.00
Program Funds Drawdown	\$0.00	\$113,814.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$102,604.00
OHIO REGIONAL DEV CORP	\$0.00	\$102,604.00
Match Contributed	\$0.00	\$0.00

Activity Description:

25% SET ASIDE RENTAL INITIATIVE FOR NEW CONSTRUCTION FOR OHIO REGIONAL DEV. CORP.

Location Description:

25% SET ASIDE RENTAL INITIATIVE FOR NEW CONSTRUCTION FOR OHIO REGIONAL DEV. CORP.

Activity Progress Narrative:

25% SET ASIDE RENTAL INITIATIVE HOUSING NEW CONSTRUCTION FOR OHIO REGIONAL DEVELOPMENT CORP.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
#Units & other green	0	1/4

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/4
# of Multifamily Units	0	1/1



of Singlefamily Units

0

1/3

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	2/0	0/0	2/3	100.00
# Renter Households	0	0	0	2/0	0/0	2/3	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: N-U-09-7MZ-10709

Activity Title: ADMINISTRATION

Activity Category:

Administration

Project Number:

07

Projected Start Date:

04/01/2010

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

F - Administration

Projected End Date:

01/31/2013

Completed Activity Actual End Date:

Responsible Organization:

OHIO REGIONAL DEV CORP

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$231,300.00
Total Budget	\$0.00	\$231,300.00
Total Obligated	\$0.00	\$231,300.00
Total Funds Drawdown	\$0.00	\$185,040.00
Program Funds Drawdown	\$0.00	\$185,040.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$185,040.00
OHIO REGIONAL DEV CORP	\$0.00	\$185,040.00
Match Contributed	\$0.00	\$0.00

Activity Description:

General Administration for Ohio Regional Dev Corp.

Location Description:

General Administration for Ohio Regional Dev Corp.

Activity Progress Narrative:

GENERAL ADMINISTRATION FOR OHIO REGIONAL DEVELOPMENT CORP.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address	City	County	State	Zip	Status / Accept
			Ohio	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: S-A-09-000-0

Activity Title: General Administration for State

Activity Category:

Administration

Project Number:

07

Projected Start Date:

02/12/2010

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

F - Administration

Projected End Date:

02/13/2013

Completed Activity Actual End Date:

Responsible Organization:

Ohio Department of Development

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2011

N/A

To Date

\$482,948.00

Total Budget

\$0.00

\$482,948.00

Total Obligated

\$0.00

\$482,948.00

Total Funds Drawdown

\$0.00

\$18,596.14

Program Funds Drawdown

\$0.00

\$18,596.14

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$18,596.14

Ohio Department of Development

\$0.00

\$18,596.14

Match Contributed

\$0.00

\$0.00

Activity Description:

General Administration for oversight of NSP2 program by State

Location Description:

NSP2 Service Area - 176 Census Tracts

Activity Progress Narrative:

GENERAL ADMINISTRATION FOR THE OHIO DEPARTMENT OF DEVELOPMENT OFFICE OF COMMUNITY DEVELOPMENT.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address	City	County	State	Zip	Status / Accept
			Ohio	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

